

Fort Lauderdale – Hollywood International Airport

FLL Airport Improvements and Renovations
Program (FLLAIR)

For the Expansion of the South Runway,
Terminal 4 Gate Replacement, and Land
Acquisition

August 2011

- Activities in the 1st Quarter of 2011
 - VOR Removed by Others on the North Runway
 - Taxiway C Extension by Others on the North Runway
- Activities in the 2nd Quarter of 2011
 - Permanent VOR Installed by Others

- Activities in the 3rd Quarter of 2011
 - Demolish the BCAD Storage Building
 - Demolish the Lancaster Steel Building
- Activities in the 4th Quarter of 2011
 - Demolish the Port Everglades ID Office

- Activities in the 1st Quarter of 2012
 - Demolish the BCAD Offices
 - Relocate FPL Port Feeder
 - T-4 Hydrant Fueling Phase 1
 - Runway Structures Site Prep Work
 - Construction of the Runway Structures
 - Build the Northeast 10th Street Extension

- Activities in the 2nd Quarter of 2012
 - ASR-9 Construction
 - Terminal 4 Foundations for the Western Expansion
 - Terminal 4 Hydrant Fueling Phases 2 and 3
 - Site Prep Work for the Western Embankment
 - Site Prep Work for the Eastern Embankment
 - Relocate Southeast Section of Perimeter Road
 - Close the South Runway

- Activities in the 3rd Quarter of 2012
 - Decommission Existing Terminal 4 Hydrant Fuel Line Phase 4
- Activities in the 4th Quarter of 2012
 - Site Prep and Western Embankment Expansion
 - Aircraft Apron Western Expansion

- Activities in the 1st Quarter of 2013
 - Runway/Taxiway Paving, Lighting, Signage, and Marking for the Western Section
 - Headhouse Gate Relocation
- Activities in the 2nd Quarter of 2013
 - Site Prep Work in the Middle of the Runway
 - Crosswind Runway Closed
 - ASR-9 Removed

- Activities in the 3rd Quarter of 2013
 - Runway/Taxiway Paving, Lighting, Signage, and Marking in the Eastern Section
 - Install the Localizer, MALSF, EMAS, Glide Slope on the Eastern and Western Ends of the Runway
- Activities in the 4th Quarter of 2013
 - Crossfield Taxiway Paving, Lighting, Signage, and Marking
 - Demolish the Dania Boat Yard and Hilton Hotel

- Activities in the 1st Quarter of 2014
 - Runway/Taxiway Paving, Lighting, Signage, and Marking in the Middle Section
 - Demolish the Gulfstream Building
- Activities in the 2nd Quarter of 2014
 - Open Gates G1, G2, G3, and G4 in Terminal 4 Western Expansion

- Activity in the 3rd Quarter of 2014
 - Runway Commissioning on September 18, 2014